

Tel.

464 Berkley St., Taunton, MA 02780

Bernard McDermott

41

#29981

November 25, 1981

#93 W.S. So. Sixth St. Sx Bedford St.

Please install 1" copper service to supply 3-family home. From So. Sixth St., City meter in cellar above floor. Owner to supply copper. To replace Serv. #9954 (5/8" lead).

Measures of 1" Curb Stop:

N x N line Wing St.	165.0 ft.
E x W line Sixth St.	7.0 ft.
S x N line House	5.7 ft.
E x E line House	11.2 ft.

Main is 18 ft. E x W line.

Work done Dec. 3, 1981

22 ft. - 1" Copper tubing - by Owner
(18' out: 4' ins.)

Labor.	\$	42.71
No tap - reued 3/4" tap in 20" main		
1" Curb Stop	\$	28.42
1 Caldwell Stop Box, complete.	\$	17.00
Carting.	\$	10.00
2 1" Meter cplg. @ 4.00 ea...	\$	8.00
Loader use: one hour.	\$	9.00
Compressor use	\$	8.00
St. cut: 6' x 3' Warr. @ 12.00 SY	\$	24.00
Side. cut: 8' x 4' Cement @ 12.50 SY\$		44.50
Tunr on charge.	\$	15.00
	\$	206.63