

Tel. 993-7826

597 Dartmouth St., So. Dart. 02748
Dartmouth Development Co. 120
by Sawyer Sanitsky 11/25/81

#29984 #39 E.S. Anthony Terrace N x Rebecca St.
Please install 1" copper service to supply
1 family home. From Anthony Terrace. City meter
in cellar above floor. Owner to supply copper.
P120/L59 (their lot #10).

Measures of 1" Curb Stop:

S x S line Anthony Terr. (N)	4.0 ft.
W x E line Anthony Terr. (E)	8.0 ft.
N x S line House	1.0 ft.
W x W line House	32.0 ft.

Main is 36 ft. W x E line.

Work done December 12, 1981

38 ft. - 1" Copper tubing by Owner
(36' out: 2' ins.)

Labor.	\$	107.09
1" Corporation	\$	12.06
1" Curb Stop	\$	28.42
1 Caldwell Stop Box, compl.	\$	17.00
Carting.	\$	10.00
B-100 Mueller Tapping Mach. use.	\$	14.00
2 1" Meter cplg. @ 4.00 ea.	\$	8.00
St. cut: 10' x 3' Warr. @ 12.00 SY	\$	39.96
Side. cut: 10' x 3' Dirt.	\$	N/C
Loader use: 3 hrs. @ 9.00 hr.	\$	27.00
Compressor use: 2 hrs.	\$	16.00
Turn on charge.	\$	15.00
	\$	<u>294.53</u>