

Tel. 993-7826 597 Dartmouth St., So. Dart. 02748
Dartmouth Development Co.
by Sawyer Sanitsky 120

#29986 November 25, 1981

#47 E.S. Anthony Terrace N x Rebecca St.

Please install 1" copper service to supply
1 family home. From Anthony Terr. City meter in
cellar above floor. Owner to supply copper.
P120/L50 (their lot #8).

Measures of 1" Curb Stop:

N x N line Rebecca St. 209.0 ft.

W x E line Anthony Terrace(ε) 4.0 ft.

S x N line House 15.0 ft.

W x W line House 30.0 ft.

Main is ~~≡~~ 33 ft. W x E line.

Work done December 23, 1981

63 ft. - 1" Copper tubing by Owner
(33' cut: 30' ins.)

Labor.	\$	166.66
1" Corporation	\$	12.06
1" Curb Stop	\$	28.42
Caldwell Stop Box, complete.	\$	17.00
Carting.	\$	10.00
B-100 Mueller Tapping Machine Use.	\$	14.00
2 1" Meter cplg. @ 4.00 ea.	\$	8.00
Loader use: 3 hrs. @ 9.00 hr.. . . .	\$	27.00
Compressor use: 2 hrs. @ 8.00 hr.. . . .	\$	16.00
St. cut: 10' x 4' Warr.		53.28
6' x 4' Warr. @ 12.00 S.Y.	\$	32.04
Turn on charge.	\$	<u>15.00</u>
	\$	399.46