

Tel. 993-7826

597 Dartmouth St., So. Dart. 02748
Dartmouth Development Co.
by Sawyer Sanitsky

120

#29988

November 25, 1981

#67 E.S. Anthony Terrace S x Rebecca St.

Please install 1" copper service to supply
1 family home. From Anthony Terrace. City meter
in cellar above floor. Owner to supply copper.
P73/L1 (their lot #5).

Measures of 1" Curb Stop:

S x S line Rebecca St.	9.0 ft.
W x E line Anthony Terr. (E)	5.5 ft.
N x N line House	15.3 ft.
W x W line House	28.0 ft.

Main is 36 ft. W x E line.

Work done Dec. 31, 1981

36 ft. - 1" Copper tubing by Owner
(36' out:

Labour.	\$	163.78
1" Corporation	\$	12.06
1" Curb Stop	\$	28.42
1 Caldwell Stop Box, complete.	\$	17.00
Carting.	\$	10.00
B-100 Mueller Tapping Mach. use.	\$	14.00
2 1" Meter cplg. @ 4.00 ea.	\$	8.00
St. cut: 8' x 3' Warr. @ 12.00 SY	\$	33.38
St. cut: 6' x 3' Warr. @ 12.00 SY	\$	24.00
Side. cut: 6' x 3' Gravel		N/C
Loader use: 3 hrs. @ 9.00 hr.	\$	27.00
Compressor use: 2 hrs. @ 8.00 hr.		16.00
Turn on charge.	\$	15.00
	\$	<u>368.64</u>