

Tel.-

Michael B. Costa
74 Church St., N.B.02745

103

#29997

March 23, 1982

#74 S.E.Cor. Church St. & Earle St.

Please install 1" copper service to supply restaurant. Meter inside cellar wall. Service from Earle St., Replaces 5/8" serv.#12528 to be discontinued. Must be installed on a Monday.

Measures of 1" Curb Stop:

E x E line Church St.	49.3 ft.
N x S line Earle St.	9.0 ft.
W x E line Bldg.	3.3 ft.
N x N line Bldg.	9.0 ft.

Main is 18 ft. N x S line.

Work done March 30, 1982

23 ft. - 1" Copper tubing @ 2.85' . . .	\$	65.55
Labor.	\$	77.62
1" Corporation	\$	12.06
1" Curb Stop	\$	28.42
Caldwell Stop Box, complete.	\$	21.00
Carting.	\$	10.00
B-100 Mueller Tapping Machine Use. . .	\$	14.00
2 1" Meter cplg. @ 4.00 ea.	\$	8.00
Loader use: 2 hrs. @ 9.00 hr.	\$	18.00
Compressor use: 1 hr. @ 8.00 hr.. . .	\$	8.00
St. cut: 7' x 3' Warr. @ 12.00 SY . . .	\$	29.13
Side. cut: 10' x 5' Cement @ 12.50SY	\$	69.50
Turn on charge.	\$	15.00
Shut off #12528	\$	15.00
	\$	<u>391.28</u>