

Tel. 993-0949

Richard F. Brocklehurst 25
64 Division St., N.B., MA 02744
April 2, 1982

#29998 #56 S.S. Division St., W x So. Second St.
Please install $3/4$ " copper serv. to supply
1 story bldg. from So. Second St. City meter in
bldg. above floor. Owner to supply copper. To
repl. serv. #17648 ($5/8$ " lead).

Measures of $3/4$ " Curb Stop:

S x S line Division St.	34.5 ft.
E x W line So. Second St.	7.0 ft.
S x N line Bldg.	34.5 ft.
E x E line Bldg.	7.0 ft.

Main is 14 ft. E x W line.
Work done April 12, 1982

21 ft. - 3/4" Copper tubing (14' out: 7' ins.)	
Labor.	\$ 79.01
3/4" Corporation	\$ 7.98
3/4" Curb Stop.	\$ 14.44
1 Caldwell Stop Box, compl.	\$ 21.00
Carting	\$ 10.00
B-100 Mueller Tapping Machine use	\$ 12.00
2 - 3/4" Meter cpig. @ 3.00 ea.	\$ 6.00
St. cut: 4' x 5' Warrenite @ 12.00SY	26.64
Side. cut: 8' x 3' Blacktop @ 11.00SY	29.37
Loader use: 2 hrs. @ 9.00 hr...	\$ 18.00
Compressor use: 1 hr.	\$ 8.00
Turn on charge.	\$ 15.00
	<u>\$ 247.44</u>