

Tel. 993-4539

Joacquin C. Silva

209 Aquidneck St., N.B.02744

7

April 5, 1982

#29999 209 Aquidneck St. W x Brock Ave.

Please install $3/4$ " copper service to supply 2 family home. From Aquidneck St., city meter in cellar above floor. Owner to supply copper. To repl. serv. #17456 ($5/8$ " lead).

Measures of $3/4$ " Curb Stop:

W x W line Brock Ave.	198.0 ft.
S x N line Aquidneck St.	7.7 ft.
E x W line House	8.2 ft.
S x S line House	13.1 ft.

Main is 33 ft. S x N line.

Work done April 29, 1982

45 ft. - 3/4" Copper tubing (33' out: 12' ins.)
by Owner

Labor.	\$	144.00
1 - 3/4" Corporation	\$	7.98
1 - 3/4" Curb stop	\$	14.44
1 Caldwell Stop Box, complete.	\$	21.00
Carting.	\$	10.00
B-100 Mueller Tapping Machine use.	\$	12.00
2 - 3/4" Meter cplgs. @ 3.00 ea.	\$	6.00
St. cut: 10' x 4' Warr. @ 12.00 SY	\$	53.28
Side. cut: 5' x 5' Cement @ 12.50 SY\$	\$	34.75
Loader use: 3 hrs. @ 9.00 hr.	\$	27.00
Compressor use: 2 hrs. @ 8.00 hr.	\$	16.00
Turn on charge.	\$	15.00
	\$	<u>361.45</u>