

Tel. 999-6567

R. Servais Express

66

c/o Jeffrey G. Servais

74 Collette St., N.B. MA 02746

April 16, 1982

#300000

#150 E.S. Herman Melville Blvd. cor. A. Costa Blvd.

Please install 1" copper serv. to supply truck terminal. From A. Costa Blvd. City meter in bldg.

Owner to supply copper. Lay with drain.

Measures of 1" Curb Stop:

E x E line H. Melville Blvd. 176.0 ft.

S x N line A. L. Costa Blvd. 7.0 ft.

E x E line Bldg. 5.0 ft.

Work done May 11, 1982

Main is 30 ft. S x N line.

30 ft. - 1" Copper tubing (30' out:

Supplied by Owner

Labor.	\$	72.00
1" Corporation	\$	12.06
1" Curb Stop	\$	28.42
Caldwell Stop Box, complete.	\$	21.00
Carting.	\$	10.00
B-100 Mueller Tapping Mach. Use.	\$	14.00
2 1" Meter cplgs. @ 4.00 ea.. . . .	\$	8.00
Turn on charge	\$	15.00
	\$	180.48

Edgar Reynolds dug, backfilled & will
maintain trench.