

Tel. 992-4200

Claremont Co., Inc.

P.O. Box 6000, N.B. 02742

April 30, 1982

134 F

#30002

E.S. Phillips Rd., S x Braley Rd.

Please install 4" CLCI serv. red. to 3" ins.
From Phillips Rd. Taker's meter in pit. Bill Smith
contractor to do work & supply copper. To supply
16 apt. condo unit.

Measures of 4" Mueller Tapping Gate, Mech.

N x N line Birchwood St. ~~DR.~~ 650.0 ft.

E x W line Phillips Rd. 22.0 ~~12.0 ft.~~

S x hydrant 107 .0 ft.

Main is 39 ft. W x E line.

Work done May 27, 1982

Contractor Bill Smith supplied & installed
all stock:

(46 ft. a/c)

16" x 16" x 4" Tapping sleeve, p.j.
4" Mueller Tapping Gate valve, mech.
1 - #10 Caldwell Gate Box, compl.
40# Lead
A.P. Smith Tapping Machine

Contractor dug, backfilled & will
maintain trench.

Inspection.	\$	26.64
Turn on charge.	\$	25.00
	\$	<u>51.64</u>

Corrected Measure

April 25, 1986

ES Phillips Rd. S x Braley Rd.

Ser. #30002 - 4"

Should read:

E x W line Phillips Rd. 22.0 ft.

