

Tel. 997-2053

Helena Mateus
123 Ash St., N.B.

41

June 1, 1982

#30011 77-N.S. Bedford St. W x County St.

Please install $3/4$ " copper service to supply one-family home. From Bedford St., Owner to supply copper. To repl. Serv. #2968 ($5/8$ " lead).

Measures of $3/4$ " Curb Stop:

E x E line Green St. 96.0 ft.

S x N line Bedford St. 7.2 ft.

W x W line House 1.7 ft.

S x S line house 20.2 ft.

Main is 28 ft. S x N line.

Work done June 9, 1982

28' - 3/4" Copper tubing (28' out:	
@ \$ 2.10'	\$ 58.80
Labor.	\$ 167.47
1 - 3/4" Corporation	\$ 7.98
1 - 3/4" Curb Stop	\$ 14.44
1 Caldwell Stop Box, compl.	\$ 21.00
Carting.	\$ 10.00
B-100 Mueller Tapping Machine.	\$ 14.00
2 3/4" meter cplgs. @ 3.00 ea.	\$ 6.00
1 - 3/4" x 3/4" cop to cop cplg.	
at property line	\$ 4.50
Loader use: 3 hrs. @ 9.00 hr.	\$ 27.00
Compressor use: 2 hrs. @ 8.00 hr.	\$ 16.00
St. cut: 6' x 3' Warr. @ 12.00 S.Y.	\$ 24.00
Side. cut: 6' x 3' Blacktop @ 11.00SY	\$ 22.00
Turn on charge.	\$ 15.00
	408.19