

Tel. 676-1809

Mariano Chaves

469 Reed St., Swansea, MA

90
02777

#76 June 1, 1982

#30016 S.E. cor. Peckham St. & Myrtle St.

Please install 1" copper service to supply
3 family home. From Peckham St. City meter in
cellar above floor. Owner to supply copper. To
repl. serv. #14528 (3/4").

Measures of 1" Curb Stop:

S x S line Peckham St.	27.6 ft.
W x E line Myrtle St.	7.7 ft.
N x S line House	15.0 ft.
W x W line House	15.0 ft.

Main is 30 ft. W x E line.

Work done June 23, 1982

36 ft. - 1" Copper tubing @ 2.85'
(30' ins. & 7' ins.). \$

Labor.	\$	167.47
1" Corporation	\$	12.06
1" Curb Stop	\$	28.42
Caldwell Stop Box, complete.	\$	21.00
Carting.	\$	10.00
B-100 Mueller Tapping Machine use.	\$	14.00
2 1" Meter cplg. @ 4.00 ea.	\$	8.00
St. cut: 10' x 3' Warr. @ 12.00 SY		39.96
Side. cut: 5' x 4' Cement @ 12.50 SY		27.75
Loader use: 3 hrs. @ 9.00 hr.	\$	27.00
Compressor use: 2 hrs. @ 8.00 hr.	\$	16.00
Turn on charge.	\$	15.00
	\$	<u>386.66</u>