

Tel. 996-6683

Jose F. Veiga

26 George St., N.B. MA 02744

June 24, 1982

#30019 #39 N.S. Freedom Blvd. opp. Belmont St.

Please install $3/4$ " copper service to supply raised ranch. From Freedom Blvd., City meter in bldg. above floor.

Measures of $3/4$ " Curb Stop:

E x E line Belmont St.	3.2 ft.
S x N line Freedom Blvd.	5.6 ft.
E x W line house	14.2 ft.
S x N line house	22.8 ft.

Main is 32 ft. S x N line.

Work done July 20, 1982

56 ft. - 3/4" Copper tubing by Owner
(32' out: 24' ins.)

Labor.	\$	74.06
L - 3/4" Corporation	\$	7.98
1 - 3/4" Curb Stop	\$	14.44
1 Caldwell Stop Box, compl.	\$	21.00
Carting.	\$	10.00
B-100 Mueller Tapp. Mach. use.	\$	12.00
2 3/4" Meter cplgs. @ 3.00 ea.	\$	6.00
Turn on charge	\$	15.00
	\$	<u>160.48</u>

E. Reynolds dug, backfilled & will
maintain trench.