

Tel. 995-1743

Reliable Homes c/o L. Vulgaris

P.O. Box L-86, N.B., 02745

Aug. 4, 1982

132E

#30025 S.W. cor. Welby Rd. & Doreen St.

Please install $1\frac{1}{2}$ " copper service to supply office bldg. From Doreen St. City meter in bldg. above floor. Contractor to do work & supply copper.

Measures of $1\frac{1}{2}$ " Curb Stop:

S x S line Welby Rd. 47.0 ft.

E x W line Doreen St. 3.7 ft.

N x N line Bldg. 4.0 ft.

E x E line Bldg. 46.0 ft.

Main is 16 ft. E x W line.

Work done Nov. 17, 1982

Contractor supplied & installed all stock:

16 ft. - 1½" Copper tubing (16' out:

1½" Corporation tap

1½" curb stop

1 Caldwell stop box, compl.

8" x 1½" Service Saddle

D.4 Drilling Machine Use

20.00

Labor

18.53

Turn on charge

15.00

53.53

Contractor dug, backfilled & will maintain
trench.