

Tel. 996-1762 Opportunity Center ⁷⁸ as Greater
(R. Brooker, Atty.) c/o L. Livramento, Pres. LNB, Inc.
24 No. Front St., N.B. 02740
Aug. 24, 1982

#30031 #24 E.S. No. Front St. S x Logan St.

Please install 2" copper service to supply
opportunity center. From No. Front St., Taker's
meter in boiler room. Owner to supply all copper
Goldberg?? to do work.

Measures of 2" Curb Stop:

S x S line Logan St.	217.0 ft.
W x E line No. Front St.	8.0 ft.
S x N line Bldg.	5.6 ft.
W x W line Bldg.	36.0 ft.

Main is 29 ft. W x E line.
Work done Nov. 17, 1982

* 70 ft. - 2" Copper tubing (29' out: 41' ins.)	
by City @ 4.66'	\$ 326.20
* 8" x 2" Service Saddle.	\$ 24.00
* 2" Corporation Tap	\$ 71.00
* 2" Curb Stop.	\$ 97.00
* 1 - #10 Caldwell style 664 gate box	\$ 42.00
Parting.	\$ 10.00
D-4 Drilling Machine use	\$ 25.00
2" Elbow (inside bldg.)	\$ 1.50
* 3 - 2" cop to cop eplg. (ins. prop)	
@ 28.00 ea.	\$ 84.00
Compressor use: 2 hrs. @ 8.00 hr.	\$ 16.00
Turn on charge.	\$ 715.70

✓ ORDER PER CR - C19 to Opp Center
 Tilcon dug, backfilled & will
 maintain trench.

711.70
117.00
\$ 828.70

Measures of 2 - 2" Cop to cop cplg.

W x face of bldg. 11.2 ft.

W x face of bldg. 16.0 ft.

(inside property line)

LABOR \$117.00

24 No. Front St.
Opportunity Center

Nov. 17, 1982
Ser. # 30031 - 2"

1870

1870

1870

#30031

Opportunity Center
24 No. Front St., NB
#24 E.S. No. Front St. S x Logan St.

Labor

\$ 117.00

PER E.R. 11/29/82

* ORDERED STOCK TO BE BILLED
TO OOP. CENTER & SHIP TO
WATER DEP.