

Tel. 999-2358

Carol Roderiques

175 Cottage St., N.B. 02740

Sept. 2, 1982

#30035 #365 N.S. Arnold St. W x Armour St.

Please install 3/4" copper service to supply one family home. From Arnold St., Owner to supply copper. To repl. serv. #21398 (5/8" lead).

Measures of 3/4" Curb Stop:

E x E line Brownell St.	54.6 ft.
S x N line Arnold St.	6.5 ft.
E x W line house	8.8 ft.
S x S line house	21.5 ft.

Main is 26 ft. S x N line.

Work done Sept. 24, 1982

44 ft. - 3/4" Copper tubing by Owner
(26' out: 18' ins.)

Labor.	\$	159.94
1 - 3/4" Corporation	\$	7.98
1 - 3/4" Curb Stop	\$	14.44
Caldwell Stop box, complete.	\$	21.00
Carting.	\$	10.00
B-100 Mueller Tapping. Machine	\$	12.00
2 - 3/4" Meter epigs. @ 3.00 ea.	\$	6.00
Loader use: 3 hrs. @ 9.00 hr.	\$	27.00
Compressor use: 2 hrs. @ 8.00	\$	16.00
St. cut: 10' x 3' Warre. @ 12.00SY		39.96
Side. cut: 8' x 3' Cement @ 12.50SY		33.38
Turn on charge.	\$	15.00
	\$	362.70

356.70