

~~102-777-7200~~ Doro Development

991 Kempton St., N.B. 02740

Sept. 28, 1932

#30039 S.W.cor. Bristol & Bartlett St. 130

Please install 1" copper service to supply  
ranch house. From Bristol St. City meter in bldg.  
above floor. Doro to supply copper & do work.  
Their lot #9

Measures of 1" Curb Stop:

W x W line Bartlett St.	39.5 ft.
N x S line Bristol St.	5.5 ft.
W x E line House	21.3 ft.
N x N line house	29.5 ft.

Main is 14 ft. N x S line.

Work done October 13, 1982

Contractor supplied & installed all stock:  
14 ft. - 1" Copper tubing ( 14' out:  
1" Corporation  
1" Curb Stop  
1 Stop Box, complete

Contractor dug, backfilled & will maintain  
trench.

2 1" Meter cplgs. @ 4.00 ea.	\$ 8.00
Turn on charge	\$ 15.00
Inspection	\$ 7.80
	<hr/>
	\$ 30.80