

Tel. 997-5266

Doro Development Corp.  
991 Kempton St., N.B. 02740

Sept. 28, 1982

130A

#30041 W.S. Bartlett St. N x Bristol St.

Please install 1" copper service to supply  
ranch house. From Bartlett St. City meter in bldg.  
above floor. Owner to supply copper & do work.

Their lot #16

Measures of 1" Curb Stop:

N x N line Bristol St.	120.0 ft.
E x W line Bartlett St.	5.0 ft.
E x E line house	45.2 ft.
N x S line garage	17.2 ft.

Main is 16 ft. E x W line.

Work done Oct. 8, 1982

Contractor supplied & installed all  
stock:

16 ft. - 1" Copper tubing ( 16' out:

1" Curb Stop

1" Stop Box, complete

1" Corporation

Contractor dug, backfilled & will maintain  
trench.

2 - 1" Meter cplgs. @ 4.00 ea.	\$ 8.00
--------------------------------	---------

Turn on charge	\$ 15.00
----------------	----------

Inspection	\$ 7.80
------------	---------

---

	\$ 30.80
--	----------