

Tel. 997-5266

Doro Development Corp.
991 Kempton St., N.B. 02740

Sept. 28, 1982

130A

#30043 S.S. Bristol St. W x Bartlett St.

Please install 1" copper service to supply
ranch house. From Bristol St. City meter in bldg.
above floor. Owner to supply copper & do work.
Their lot #11.

Measures of 1" curb stop:

W x W line Bartlett St. 199.2 ft.

N x S line Bristol St. 4.6 ft.

E x W line bldg. 14.0 ft.

N x N line Bldg. 24.4 ft.

Main is 17 ft. N x S line.

Work done June 20, 1983

Wm. Smith & Son Cont. supplied & installed all st
stock:-

43 ft. - 1" Copper tubing (17' Ant: 26' ins.)

1" Corporation

1" curb stop

1 Caldwell Stop Box, complete

Bill Smith dug, backfilled & will maintain
trench.

Insp. (labor).....	\$ 7.58
2 - 1" Meter cplg. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 30.58