

Tel. 758-4596

66
Cape Bldg. Systems Inc.
13 Industrial Dr.
Mattapoisett, MA 02739

October 15, 1982

#30048 S.S. Herve Tichon Ave. W x E easement

Please install 4" C.L.C.I. service to supply ice plant. From H. Tichon Ave. Taker's meter in bldg. above floor. Cape Bldg to do work & supply material.

Measures of 4" Tapping Gate Valve:

E x E line Melville Blvd. 658.5 ft.

N x S line Herve Tichon Ave. 12.5 ft.

W x E line Bldg. 23.0 ft.

Main is 14 ft. N x S line.

Work done Nov. 9, 1982

54 ft. - 4" C.I.C.L. Ductile Pipe
(14' out: 40' ins.)
12" x 12" x 4" Mu. Tapping sleeve, m.j.
4" Mueller Tapping gate valve
#10 Caldwell Gate Box, complete

A.P. Smith Tapping Machine use.	\$	200.00
Compressor use: 1 hr. 1	\$	8.00
Labor.	\$	44.47
Turn on charge.	\$	25.00
	\$	277.47

Contractor dug, backfilled & will maintain
trench.