

Tel. 992-1042
(Morales)

85
Raul Rivera
310 Mt. pleasant St., N.B.

October 22, 1982

30050 #56 S.S. Washburn St., E x Acushnet Ave.

Please install $3/4$ " copper service to supply
family home. From Washburn St., City meter in
bldg. above floor. Owner to supply copper. To
repl. Serv. #3411 ($5/8$ " lead). Saul Morales -
plumber (?)

Measures of $3/4$ " Curb Stop:

E x E line Acushnet Ave.	308.9 ft.
N x S line Washburn St.	6.6 ft.
E x W line house	1.5 ft.
N x N line house	15.0 ft.

Main is 14 ft. N x S line.

Work done October 26, 1982

24 ft. - 3/4" Copper tubing by Owner
(14' out: 10' ins.)

Labor.	\$	79.97
3/4" Corporation	\$	7.98
3/4" Curb Stop	\$	14.44
1 Caldwell Stop Box, complete.	\$	21.00
Carting.	\$	10.00
B-100 Mueller Tapping machine use.	\$	12.00
2 3/4" Meter cplgs. @ 3.00 ea.	\$	6.00
Loader use: 2 hrs. @ 9.00 hr.	\$	18.00
Compressor use: 1 hr. @ 8.00 hr.	\$	8.00
St. cut: 6' x 3' Warrenite @ 12.00 SY	\$	24.00
Side. cut: 8' x 3' Blacktop @ 11.00SY	\$	29.37
Turn on charge.	\$	15.00
	\$	<u>245.76</u>