

Tel. 993-3207

Manuel Correia

15 Seaview Terr. N.B. 02744

November 22, 1982

#30059 E.S. Lighthouse La. N x Douglas St.

Please install $3/4$ " copper service to supply
1 family home. From Douglas St., City meter in-
side cellar (utility room). Lay with drain if
possible. DeLoird Assoc. Contractor.

Measures of $3/4$ " Curb Stop:

E x E line Lighthouse Lane	44.0 ft.
S x N line Douglas St.	4.0 ft.
W x E line house	16.3 ft.
S x S line house	26.0 ft.

Main is 37 ft. S x N line.

Work done Jan. 12, 1983

63 ft. - 3/4" Copper tubing by Owner
(37' out: 26' ins.)

Labor.	\$	27.00
1 - 3/4" Corporation	\$	7.98
1 - 3/4" Curb Stop.	\$	14.44
1 Caldwell Stop Box, compl.	\$	21.00
Carting.	\$	10.00
Bel00 Mueller tapping mach. use	\$	12.00
2 3/4" Meter cplg. @ 3.00 ea.	\$	6.00
Turn on charge.	\$	15.00
	\$	<u>113.42</u>

DeLoid Assoc. dug, backfilled & will maintain trench.

Santos Plumbing