

Tel. 998-5269

Luis C. Durais

38 Maxine St., N.B. 02745

November 29, 1982

103

#30062 S.E. cor. Hathaway & Church Sts.

Please install 1" copper service to supply one family home. From Hathaway St., City meter inside cellar wall. Owner to supply copper.

Measures of 1" Curb Stop:

E x E line Church St.	88.0 ft.
N x S line Hathaway St.	10.0 ft.
W x E line house	20.5 ft.
S x S line house	16.5 ft.

Main is 18 ft. N x S line.

Work done Dec. 7, 1982

38 ft. - 1" Copper tubing by Owner
(18' out: 20' ins.)

Labor.	\$	13.50
1" Corporation	\$	12.06
1" Curb Stop.	\$	28.42
1 Caldwell Stop Box, compl.	\$	21.00
Carting.	\$	10.00
B-100 Mueller Tapp. Machine use.	\$	14.00
2 1" Meter cplg. @ 4.00 ea.	\$	8.00
Turn on charge.	\$	15.00

Contractor dug, backfilled & will maintain
trench.

\$ 121.98