

Tel. 998-1864
95-3483 (Duphily)

Town of Dartmouth
Attn: Wm. L. Richard
749 Russells Mill Rd. So. Dart

*noted
on map*

December 6, 1982

#30064 High Hill Right of Way

Please install 1" copper service to supply
farm. From Rt. of Way. Taker's meter in box off
McConville La. Owner to supply copper. Repl. Ser.
#21586 - 1" to be discontinued.

Measures of 1" Curb Stop:

S x S line of meter pit
see sketch attached

7 ft.

Work done Dec. 8, 1982

28 ft. - 1" Copper tubing @ 2.85'	\$	79.80
Labor.	\$	39.60
1 1/4" x 1" Fig. 413 (Tap reamed) . . .	\$	13.40
1" Curb Stop	\$	28.42
1 Caldwell Stop Box, compl.	\$	21.00
Carting.	\$	10.00
Loader use: one hour	\$	9.00
Compressor use: one hour	\$	8.00
St. & side cut: Gravel		N/C
Turn on charge.	\$	15.00
	\$	<u>224.22</u>

36" WATER

18' 07'



• BOUND-
STONE

METER

DIT

hr

Main is 18' S x S line of curb box or
25' S x S line meter pit
Curb stop 7' S x S line meter pit