

Tel. 993-3251

Roger H. Desrosiers
P.O. Box L-521, N.B.

February 25, 1983

125B

#30070 S.W. cor. Mt. Pleasant & Rayno Sts.

Please install $3/4$ " copper service to supply
cottage. From Rayno St., Owner to supply copper.
City meter inside cellar wall. Southeastern
Const. & White.

Measures of $3/4$ " Curb Stop:

W x W line Mt. Pleasant St.	59.0 ft.
N x S line Rayno St.	7.0 ft.
E x W line Bldg.	7.5 ft.
N x N line Bldg.	22.5 ft.

Main is: $3/4$ 18 ft. N x S line.

Work done March 11, 1983
Installed by E.W. White Const.

D.W.White Const. supplied & installed all stock:
33 ft. - 3/4" Copper tubing (18' out: 15'ins.)
1 - 3/4" Corporation tap
1 - 3/4" Curb Stop
1 - Caldwell #1 Stop Box, complete
6" xz 3/4" Double Strap Service Saddle

Contractor dug, backfilled & will maintain trench.

D-4 Drilling machine use.	\$	15.00
Inspection.	\$	23.40
2 - 3/4" Meter cplg. @ 3.00 ea.	\$	6.00
Turn on charge.	\$	15.00
	\$	59.40