

Tel 996-6777

Jon A. Ruel DMD

#39 Foster St., N.B.02740

March 18, 1983

#30072 S.S. Hillman St. E x Tower Dr.

Please install 1" copper service to supply office bldg.
From Hillman St. (behind building supplied by Serv.#30066.
Meter in box on taker's land. D.W.White to install &
supply all stock.

Measures of 1" Curb Stop±

E x E line Tower Drive

191.0 ft.

N x S line Hillman St.

4.5 ft.

Installed by D.W. White Const.

Work done March 23, 1983

D.W.White Const. dug, backfilled & will
maintain trench.

D.W.White Const. supplied & installed all
all stock:

45 ft. - 1" Copper tubing (45' out:

1" Corporation

1" Curb Stop:

1 Caldwell Stop Box, complete

Labor

B-100 Mueller Tapp. Mach. use.

2 1" Meter cplg. @ 4.00 ea.

Turn on charge

\$ 27.00

\$ 14.00

\$ 8.00

\$ 15.00

\$ 64.00

Cplg given 2-5-86