

Tel. 997-6767

Southeastern Regional
Transit Auth. 1213 Purchase
St., N.B. 02740 52

April 6, 1983

#30074 S.W.cor. Pleasant & Elm Sts.

Please install 2" copper service to supply
bus terminal. From Elm St., Taker's meter inside
bldg. Owner to supply copper & do work. Sterling
Eng. Co. (contractor).

Measures of 2" Curb Stop:

W x W line Pleasant St. 55.4 ft.

N x S line Elm St. 4.8 ft.

W x ~~E~~ line ~~Pleasant St.~~ Bldg 55.4 ft.

N x N line Bldg. 4.8 ft.

Main is 14 ft. N x S line.

Work done Nov. 18, 1983

Contractor supplied & installed all stock:

14 ft. - 2" Copper tubing (out:

1 - 2" curb stop

1 - 2" corporation tap

1 Buffalo Gate Box, complete

8" x 2" Service Saddle, D.S.

D-4 Drilling Machine use.....\$ 25.00

Labor..... 23.56

Tyun on charge..... 15.00

63.56