

Tel. 994-1493

Joseph M. Goyette
865 Wildwood Rd.
New Bedford, MA 02745

130C

April 7, 1983

#30076 W.S. Wildwood Rd. Sx Dutton St.

Please install 1" copper serv. to supply cottage. From Wildwood Rd. Contractor ~~to~~ supply all pipe & do all work. Meter inside cellar wall. Main to be extended by contractor.

Measures of 1" Curb Stop:

S x S line Dutton St.	148.6 ft.
E x W line Wildwood Rd.	9.0 ft.
N x N line Bldg.	1.8 ft.
E x E line Bldg.	54.0 ft.

Main is 17 ft. E x W line.

Work done May 29, 1984

Contractor supplied & installed all stock:
60 ft. - 1" Copper tubing (17' out:43' ins.)
1" Corporation tap
1" curb stop
1 Caldwell Stop Box, compl.

Contractor J. August dug, backfilled &
will maintain trench.

B-100 Mueller tapping mach. use	\$ 14.00
2 - 1":Meter cplg. @ 4.00	\$ 8.--
Turn on charge.....	\$ 15.00
Labor.....	\$ 21.94
	\$ 58.94