

Tel.

Robert M. Constant
R.F.D. #4 Box 693
Monroe, NY 10950

5

April 20, 1983

#30078 E.S. Point St. N x Hudson St.

Please install 1" copper service to supply cottage.
From Point St. City meter inside cellar wall. Owner to
supply copper & supplies. Main to be extended by
contractor.

Measures of 1" Curb Stop:

S x S line Hudson St.	90.3 ft.
W x E line Point St.	4.8 ft.
S x N line Bldg.	3.6 ft.
W x E line Bldg.	9.0 ft.

Main is 27 ft. W x E line.

Work done May 31, 1983

Tilcon supplied & installed all stock:

32 ft. - 1" Copper tubing (27' out: 5'ins.)

1" Corporation tap

1" Curb stop

1 Caldwell Stop Box, compl.

Tilcon dug, backfilled & will maintain trench.

2 - 3" Meter cplg. @ 4.00 ea.....	\$ 8.00
-----------------------------------	---------

Turn on charge.....	\$ 15.00
---------------------	----------

MXH

	<u>\$ 23.00</u>
--	-----------------

Insp. charged on main pipe