

Tel. 996-6726

1st Nat. Bank of Boston  
P.O. Box 2016, Boston, MA 02106

May 2, 1983

#30081 N.W. cor. Middle & Purchase Sts. 52

Please install 1½" copper service to supply lawn sprinkler system. From Middle St., Meter in box on taker's land. Owner to supply copper.

Measures of 1½" Curb Stop:

E x W line Purchase St: 18.2 ft.

S x N line Middle St: 5.1 ft.

This service is for a sprinkler system in  
Parking lot.


Work done August 11, 1983

71 ft. - 1½" Copper tubing supplied by Owner  
(41 ft. main to meter pit)

Labor.....	\$ 46.70
1½" Corporation tap.....	37.18
1½" Curb Stop.....	68.33
1 Buffalo gate box, complete.....	44.00
Carting.....	10.00
D-4 Drilling Machine use.....	20.00
8" x 1½" Service Saddle.....	12.52
Turn on charge.....	<u>15.00</u>

253.73

Contractor dug, backfilled & will  
maintain trench.



#30081



PURCHASE  
ST.

N  
P

• This service taps the 8" future service on  
Middle St. main.

The 8" future service was cut off & capped  
12 ft. west of 8" gate. A #441 with a steel  
plate was used to cap the end of pipe. This  
8" gate is now in the open position. Remainder  
of 8" main was abandoned & left in place.

Measures of 8" Line Cap ( #441)

E x W line Purchase St.	13.5 ft.
-------------------------	----------

W x 1½" corp. tap	2.5 ft.
-------------------	---------