

a. 992-1491

Richard F. Bailey ⁶⁰²
584 County St., N.B. 00740

May 27, 1983

30088 S. S. Grant St. E x Jenney Lind St.

Please install 1" copper serv. to supply 1 family home.
eter inside cellar wall. Owner to supply all copper & do
ll work. Replaces 3/4" serv. #21386 to be discontinued.

Measures of 1" curb stop:

E x E line Jenny Lind St.	165.9 ft.
N x S line Grant St.	8.0 ft.
E x W line Bldg.	4.0 ft.
N x N line house	16.0 ft.

Main is 18 ft. N x S line.

Work
ork done June 30, 1983

Wm Smith & Son Cont. supplied & installed all
stock:

34 ft. - 1" Copper tubing (18' out: 16' ins.)

1" Corporation

1" curb stop

1 caldwell wtop box, oocomplete

Contractor dug, backfilled & will maintain
trench.

Labor (Insp.).....	\$	8.98
--------------------	----	------

2 1" meter cplgs @ 4.00 ea.....	\$	8.00
---------------------------------	----	------

Turn on charge.....	\$	15.00
---------------------	----	-------

	\$	31.98
--	----	-------