

Tel. 993-0856

Eduardo Machado

33

53 Sable Ave., N. Dart. 02747

June 1, 1983

#30089 N.S. Schofield St. W x Rockdale Ave.

Please install 1" copper serv. to supply 1 family home
Meter in box on Schofield St., Acushnet Trenching to do
work & supply copper.

Measures of 1" CurbStop:

S x N line Schofield St.	7.6 ft.
E x W line Rockdale Ave.	3.0 ft.
N x S line meter pit	1.6 ft.
E x W line meter pit	

Main is 27 ft. E x W line.

Work done Aug. 31, 1983

29 ft. - 1" copper tubing by City	
(27' out: 2' ins) @ 2.85'.....	\$ 82.65
Labor.....	182.50
1" Corporation.....	12.06
1" Curb Stop.....	28.42
1 Caldwell Stop box, compl.....	21.00
Carting.....	10.00
B-100 Mueller Tapp. mach. use.....	14.00
2 1" Meter cplgs. @ 4.00 ea.....	8.00
Loader use: 3 hrs. @ 9.00 hr.....	27.00
Compressor use: 2 hrs. @ 8.00 hr....	16.00
St. cut: 17' x 3' Warr. @ 14.50 SY	82.22
Side. cut: Gravel	N/C
Turn on charge.....	15.00
	\$ 498.85