

R.G.W. Realty Trust

137²

June 10, 1983

c/o Parkwood Hospital
4499 Acushnet Ave., N.B.

#30093

W.S. Acushnet Ave. S x Acushnet Town Line

Please install 2" copper serv. to supply office bldg.
Meter in box on taker's land. Serv. to be installed by
Paul Cleary, Contractor. Bill serv. to P. Cleary.

Measures of 2" Curb Stop:

N x N line Sharon St. 523.4 ft.

E x W line Acushnet Ave. 5.5 ft.

S x N line Bldg. 38.8 ft.

E x E line side of doctor's bldg. 108 ft.

Main is 18 ft. E x W line.

Work done Aug. 19, 1983

Contractor supplied & installed all stock:

126 ft. - 2" Copper tubing (18' out: 108' ins.)

2" Corporation tap

2" Curb Stop

This service tapped by Contractor using the *ir*
A-3 Mueller tapping machine.

Labor...(.Inspection).....\$ 31.87

Turn on charge.....\$ 15.00

\$ 46.87