

Tel. 997-7755

Annie B. Adams
35 Duke St., N.B. 02740

44

August 12, 1983

#30102 E.S. #146 Rounds St. S x Union St.

Please install 3/4" copper serv. to supply one-family home. From Rounds St. Meter inside cellar wall. Replaces serv. #14537 to be discontinued.

Measures of 3/4" Curb stop:

S x S line Union St.	184.0 ft.
W x E line Rounds St.	9.0 ft.
N x S line house	6.0 ft.
W x W line house	15.0 ft.

Main is 32 ft. W x E line.
Work done Sept. 20, 1983

40½ ft. - 3/4" Copper tubing by Owner
(32' out: 8½' ins.)

Labor.....	\$	180.96
3/4" Corp. tap.....	\$.	7.98
3/4" Curb stop.....	\$	15.72
1 Caldwell Stop Box, compl.....	\$	21.00
Carting.....	\$	10.00
B-100 Mueller Tapp. Mach. use.....	\$	12.00
2 3/4" Meter cplgs. @ 3.00 ea. ..	\$	6.00
St. cut: 9' x 4½' Warr. @ 14.50 SY		65.25
Sid. cut: 4' x 4' Cement @ 15600 SY		28.32
Loader use: 3 hrs. @ 9.00 hr.....	\$	27.00
Compressor use: 2 hrs. @ 8.00 hr.	\$	16.00
Turn on charge.....	\$	15.00
	\$	405.23