

Tel

Joan A. Fiddler

442 Wilbur Ave., Swansea, MA 02777

August 24, 1983

#30105 N.S. Westland St. W x Morris St.

Please install 1" copper serv. to supply one family home. From Westland St., Meter inside cellar wall.

On Assessment Registered Land - Main to be extended.

Measures of 1" curb stop:

W x W line Morris St. 199.4 ft.

S x N line Westland St. 6.0 ft.

LINE SERVICE

Main is 32 ft. S x N line.

Work done Sept. 26, 1983

32 ft. - 1" Copper tubing by Owner
(32' out:)

Labor.....	\$	145.80
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	28.42
1 Caldwell Stop Box, complete.....	\$	21.00
Carting.....	\$	10.00
B-100 Mueller Tapping machine use..	\$	14.00
2 1" Meter cpig. @ 4.00 ea.....	\$	8.00
St. cut: 10' x 3' Warrenite @14.50SY		48.29
Side. cut: 8' x 3' Gravel.....	\$	N/C
Loader use: 3 hrs. @ 9.00 hr.....	\$	27.00
Compressor use: 2 hrs. @ 8.00 hr..	\$	16.00
Turn on charge.....	\$	15.00

Dow picked 2-1" cpig 7/12/84

\$ 345.57