

Tel. 992-5580

N.B. Roofing & Sheet Metal 82
169 Mt. Vernon St., N.B. 02740

Oct. 12, 1983

#30119 N.S. Mt. Vernon St. W x Caroline St.

Please install 1" copper serv. to supply storage shed.
From Mt. Vernon St., Meter inside bldg. Peter Duff Plumber

Measures of 1" Curb Stop:

W x W line Caroline St.	24.0 ft.
S x N line Mt. Vernon St.	8.3 ft.
W x E line Bldg.	14.0 ft.
S x S line Bldg. nnn	26.0 ft.

Main is 32 ft. S x N line.

Work done Oct. 18, 1983

53 ft. - 1" Copper tubing by Owner
(32' out: 21' ins.)

Labor.....	\$	135.72
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	28.42
1 Caldwell Stop Box, complete.....	\$	21.00
Carting.....	\$	10.00
B-100 Mueller Tapping machine use.....	\$	14.00
2 - 1" Meter cpigs. @ 4.00 ea.....	\$	8.00
Loader use: 3 hrs. @ 9.00 hr.....	\$	27.00
Compressor use: 2 hrs. @ 8.00 ea.....	\$	16.00
St. cut: 21' x 2' Warrenite @ 14.50SY		67.72
Side. cut: 4' x 3' Dirt.....	N/	
Turn on charge.....		15.00
		\$ 354.92