

Tel. 823-1622(home)
997-0031(work)

Gary Siwik, 1257 Cohannet St.
Taunton, MA 02780

October 20, 1983

124

#30121 N.S. Plainville Rd. W x Shawmut Ave.

Please install 1" copper service to supply one family home. From Plainville Rd., meter inside cellar wall. Contractor to dig trench.

Measures of 1" Copp Stop

W x W line Shawmut Ave.

391.0 ft.

S x N line Plainville Rd.

5.3 ft.

W x E line house

15.3 ft.

S x S line house

33.0 ft.

Main is 32 ft. S x N line.

Work done Aug. 3, 1987

65 ft. - 1" Copper tubing (32' out: 33' ins.)
supplied by Owner

Labor.....	\$	20.02	29.02
1" Corporation tap.....	\$	12.06	
1" Curb Stop.....	\$	22.15	
1 Caldwell Stop Box, compl.....	\$	21.00	
Crting.....	\$	10.00	
B-100 Mu. tapp. mach. use.....	\$	14.00	
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00	
Turn on charge.....	\$	18.00	15
		\$ 131.23	

Bob St. Jean dug, backfilled & will maintain
trench. permit 188, 256

2-1" cplgs 8/18/87