

Tel. 992-7359

Marvian Dolinsky, 1480 E. Rod. Fr. Blvd.
New Bedford, MA 02744

October 20, 1983

31

#30122 N.S. Wright St. W x Hassey St.

Please install 3" copper service to supply fillet house. From Wright St., meter in bldg. above floor - Pick up 8" reduce to 3" @ prop. line.

Measures of 8" Gate Valve:

E x Boundstone on S.S. Wright St. 468 ft.

N x S line Wright St. 18 ft.

Measures of 3" Gate Valve (Inside prop:)

W x E line Bldg. 17 ft.

S x S line Bldg. 98 ft.

N x N line Wright St. 10"

Nov. 18, 1983 Work done

8" Service was installed in 1968

Contractor supplied & installed allstock:

98 ft. - 3" copper tubing (inside)

Turn on charge.....\$ 15.00