

✓
Tel. 678-4835

Fleming Engineering & Building
126 President Ave., Fall River, MA 02722

Nov. 23, 1983 (SOUTH)

136 A

#30128 S.S. Sassaquin Ave., W x Acushnet Ave.

Please install 1" copper serv. to supply ranch.
To Be Installed by Bill Smith.

Measures of 1" Curb Stop:

W x W line Acushnet Ave.	188.0 ft.
N x S line Sassaquin Ave.	6.0 ft.
E x W line house	12.0 ft.
N x N line house	28.0 ft.

Main is 16 ft. N x S line.

Work done Dec. 7, 1983

Contractor supplied & installed all stock:
44 ft. - 1" Copper tubing (16' out: 28' ins.)
1" Corporation tap
1" Curb Stop
1 Caldwell Stop Box, complete

Labor.....	\$	31.87
B-100 Tapping Machine use.....	\$	14.00
2 L" meter cplg. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00
	\$	68.87

Contractor dug, backfilled & will maintain
trench.