

Tel: 994-8085

Jose DaSilva Lee, 1 Waverly Place, N.B.

December 13, 1983

85

#30133 S.S. #24 Washburn St., E x No. Front St.

Please install 1" copper service to supply 2 family home & garage. From Washburn St., meter inside cellar wall. Replaces 5/8" Ser. #2350 to be discontinued.

Measures of 1" curb stop:

E x E line No. Front St.	87.0 ft.
N x S line Washburn St.	6.0 ft.
W x E line house	3.0 ft.
N x N line house	15.3 ft.

Main is 8 ft. N x S line.

Work done Dec. 15, 1983

18½ft. - 1" Copper tubing by Owner
(9½' out" 9' ins.)

Labor.....	\$ 77.52
Used existing tap in 48" main.....	
1" curb stop.....	\$ 28.42
1 Caldwell Stop Box, complete.....	\$ 21.00
Carting.....	\$ 10.00
¾" x 1" sweat elbow.....	\$ 2.09
Loader use: 2 hrs. 2 hrs. @ 9.00 ea.	18.00
Compressor use: 1hr.....	\$ 8.00
Side. cut: 5' x 5' Cement @ 16.00 SY	\$ 44.32
Turn on charge.....	\$ 15.00
	\$ 232.35
2 - 1" Meter cplgs. @ 4.00 ea.	8.00

42" OF 1" COPPER
1" WRB STOP

30133-1"

SEWER PIPE - 1" SERVICE OVER
SEWER PIPE
3/4" x 1" ELBOW

2" PL - 3/4" COPPER

48" HIGH

48"

