

Tel.

Frederick Lema, 106 Bluefield St., N.B.
December 13, 1983

#30135 W.S. #83 Turner St. S x Potter St.

Please install 3/4" copper serv. to supply one family home. From Turner St. Meter in pit on taker's land. Replaces 3/4" serv. #22192 to be discontinued. Fred Frazier to do work.

Measures of 3/4" Curb Stop:

S x S line Potter St.	55.0 ft.
E x W line Turner St.	2.0 ft.
N x N line house	27.0 ft.
E x E line house	22.0 ft.

Main is 18 ft. E x W line.

Work done Feb. 16, 1984

38 ft. - 3/4" Copper tubing(18' out: 20'ins.)
supplied by Owner

Labor.....	\$ 79.97	±
1 - 3/4" Corporation.....	\$ 7.98	
1 - 3/4" Curb Stop.....	\$ 15.72	
1 Caldwell Stop box, compl.....	\$ 21.00	
Carting.....	\$ 10.00	
B-100 Mueller tapping machine use....	\$ 14.00	
2 3/4" Meter cplgs. @ 3.00 ea.....	\$ 6.00	
St. cut: 7' x 3' Warr. @ 14.50 SY.....	\$ 33.79	
Side. cut: 8' x 3' Dirt.....	\$ N/c	
Loader use: 2 hrs. @ 9.00 hr.....	\$ 18.00	
Compressor use: one hour.////.....	\$ 8.00	
Turn on charge.....	\$ 15.00	
	\$229.46	