December 15, 1983 1272

#30136 S.E. Cor. Ashley Blvd. & Florida St.

Please install 1" copper serv. to supply hot dog stand Serv. from 6" main in sidewalk. Meter in bldg. above floor. City meter. Bill Smith to install. Tap 6" main in sidewalk.

16.0 ft.

5.5 ft.

1.3 ft.

13.0 ft.

Measures of 1" Curb Stop:

S x S line Florida St. W x E line Ashley Bldg.

S x S line Blag.

W x W line Bldg.

blag.

Main is dl. 5 ft. Wsx Egline.

Contractor supplied & installed all stock: 11.5 ft. - 1" Copper tubing (11.5' out: 1" Corporation tap 1" Curb Stop 1 CAldwell Stop Box, compl. 1 - 6" x 1" Service Saddle

Kontractor dug, backfilled & will maintain trench.

Turn	on	C	h	a	r	g	e	•				•					•									\$ 15.00)
2 1"	Me	t	e	r		C	P	ì	g	S		0	4		0	0		e	a					•		\$ 8.00)
Insp.	• •	•	•				•	•	•	•	0			•	•		•	•	0	*	0	•			*	\$ 9.00	1

\$ 32.00