

Tel. 992-9645

S eraphim Cordeiro, 1 Stapleton St.
Feb. 7, 1984

#30140 N.S. #1094 Cove Rd. W x Stapleton st. 20

Please install 1" copper serv. to supply poultry shop
From Cove Rd. Meter in bldg. above floor. Contractor
to dig.

Measures of 1" Curb Stop:

N x N line Cove Rd.	42.0 ft.
E x W line Stapleton St.	11.8 ft.
W x W line Bldg.(garage)	3.6 ft.
E x E line garage	11.8 ft.

Main is 22.5 ft. E x W line.

Work done March 5, 1984

Potters

25 ft. - 1" copper tubing by Owner

(22.5 ft. out: 2.5'ins.) LINE SERVICE

Labbr.....\$ 132.86

1" Corporation tap.....\$ 12.06

1" Curb Stop.....\$ 28.42

1 Caldwell Stop box, compl.....\$ 21.00

8-100 Mueller Tapp. Machine.....\$ 14.00

2 1" meter cplgs. @ 4.00 ea.....\$ 8.00

Loader use: 2 hrs. @ 9.00 hr.....\$ 18.00

Compressor use: one hour.....\$ 8.00

St. cut: 9' x 3' Warr. @14.50Sy 43.50

Side. cut: 12' x 3' Blacktop @13.50Sy54.00

Turn on charge.....\$ 15.00

\$ 354.84

Samuel Leguin