

Tel 999-1861

Linda Gidley 66 Ward St., N.B.02741

February 15, 1984

#30142 #66 E.S. Ward St., N x Allen St.

Please install 3/4" copper serv. to supply one family home. From Ward St., Meter inside cellar wall. Replaces 5/8" Serv. #10431 to be disctd. Richard Nunes (Fhvn.) plumber.

Measures of 3/4" Curb stop:

N x N line Allen St.	117.0 ft.
W x E line Ward St.	7.2 ft.
S x N line house	6.1 ft.
W x W line house	15.7 ft.

Main is 24 ft. W x E line.

Work done March 1, 1984

32 ft. - 3/4" Copper tubing (24' out: 8' ins.)
supplied by Owner

Labor/.....	\$	288 8.45
1 - 3/4" Corporation tap.....	\$	7.98
1 - 3/4" Curb stop, complete.....	\$	15.72
1 Caldwell Stop Box, complete.....	\$	21.00
Carting.....	\$	10.00
8-100 Mueller tapping machine use...	\$	12.00
2 3/4" meter cpigs. @ 3.00 ea.....	\$	6.00
St. cut: 8' x 4' Warr. @ 14.50 SY...	\$	51.48
Side. cut: 6' x 4' Cement @ 16.00 SY		42.56
Loader use: 3 hrs. @ 9.00 hr.....	\$	27.00
Compressor use: 2 hrs. @ 8.00 hr...	\$	16.00
Turn on charge.....	\$	15.00
	\$	413.19