

748-2436 Victor Brier 157 County Rd. Marion, Ma.02738
March 12, 1984

#30144 #30 Chestnut St. E.S. Chestnut SxHillman St.

Please install 3/4" copper to supply 3-family home.
From Chestnut St. Meter inside cellar wall. Replaces
3/4" lead service #2047 to b disctd.

N x N line North St.	117.7 ft.
W x E line Chestnut St.	5.0 ft.
N x S line house	19.0 ft.
W x W line house	12.2 ft.

Main is 25 ft. W x E line.

Work done April 2, 1984

32 ft. - 3/4" Copper tubing by Owner
(25' out: 7' ins.)

labor.....	\$ 173.41
3/4" Corporation tap.....	\$ 7.98
3/4" Curb Stop.....	\$ 19.00
Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 10.00
3-100 Mueller tapp. mach. use.....	\$ 12.00
2 - 3/4" meter cplgs. @ 3.00 ea.....	\$ 6.00
St. cut: 8' x 3' Harr. @ 14.50 SY.....	\$ 38.57
Side. cut: 6' x 4' Cement @ 16.00 Sy....	\$ 42.56
Loader use: 3 hrs. @ 9.00 hr.....	\$ 27.00
Compressor use: 2 hrs. @ 8.00 hr.....	\$ 16.00
Turn on charge... <i>phon bill</i>	\$ 15.00-

~~\$ 388.52~~

373.52