

Tel. 992-2083

Aguinel A. Rose, 72 Dartmouth St.

March 16, 1984

N.B.

#30145 S.E. cor. Dartmouth & Grinnell Sts.

36

Please install 3/4" serv. (copper) to supply my garage.
From Dartmouth St. Meter in bldg. above floor. Lay with
drain. (Lawrence Plumbing).

Measures of 3/4" curb stop:

S x S line Grinnell St. 49.0 ft.

W x E line Dartmouth St. 7.0 ft.

N x N line Bldg. 0.2 ft.

W x W line Bldg. 15.7 ft.

Main is 16 f t. W x E line.

Work done March 5, 1985

~~Boxed~~ LAWRENCE PLUMBER RET. COPPER 9/10/85

36 ft. - 3/4" copper tubing(16' out: 20'ins)

Owner to replace 36 ft.- 3/4" cop.

Labor.....	\$	81.76
1 - 3/4" Corporation tap.....	\$	6.65
1 - 3/4" curb stop.....	\$	12.89
1 Caldwell stop box, complete.....	\$	21.00
Carting.....	\$	10.00
B-100 Mueller tapping machine use..	\$	12.00
2 3/4" meter cplgs. @ 3.00 ea.....	\$	6.00
Loader use: 2 hrs. @ 9.00 hr.....	\$	18.00
Compressor use: 1 hr.....	\$	8.00
St. cut: 5' x 5' Warr. @ 14.50 SY	\$	40.17
Turn on charge.....	\$	15.00

\$ 231.47