

1. 997-0135

June Tomasik, 176 E. Clinton St.
New Bedford, MA 02740

45

April 2, 1984

#30150 S.S. #176 Clinton St. E x Chancery St.

Please install 3/4" copper serv. to supply one family home. From Clinton St., meter inside cellar wall. Myer Plumbing to install. Replaces 5/8" Serv. #15528 to be discontinued.

Measures of 3/4" Curb Stop:

E x E line chancery St.	60.0 ft.
N x S line Clinton St.	6.5 ft.
N x N line house	17.0 ft.

Main is 14 ft. N x S line.

Work done April 5, 1984

27 ft. - 3/4" Copper tubing by Owner
(14' out: 13' ins.)

Labor.....	\$ 94.22
3/4" Corporation.....	\$ 7.98
3/4" Curb Stop.....	\$ 15.72
Caldwell Stop box, complete.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mueller tapping machine use...	\$ 12.00
2 - 3/4" Meter cplgs. @ 3.00 ea.....	\$ 6.00
Loader use: 2 hrs. @ 9.00 hr.....	\$ 18.00
Compressor use: 1 hr.....	\$ 8.00
St. cut: 6' x 3' Warr. @ 14.50 SY ..	\$ 29.00
Side. cut: 8' x 4' Cement @ 16.00 SY	\$ 56.80
Turn on charge.....	\$ 15.00

\$ 293.72