

.el. ✓

Esther Grossman by Richard Bailey

584 County St., N.B., MA 02740

136A

#30154 S.S. Cherokee St. W x Morton Ave.

April 2, 1984

Please install 1" copper serv. to supply one family home. From Cherokee St. meter inside cellar wall. Bill Smith to install. (Parcel #6)

Measures of 1" Curb Stop:

W x W line Morton Ave. 317.5 ft.

N x S line Cherokee St. 4.6 ft.

W x E line house 8.0 ft.

N x N line house 34.0 ft.

Main is 18 ft. N x S line.

Work done Sept. 20, 1984

Contractor supplied & installed all stock:
47 ft. - 1" copper tubing (18' out: 29' ins.)
1" corporation tap
1" curb stop
1 Caldwell stop box

Insp.....	\$	7.36
2 - 1" Meter cplg. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00
	\$	30.36