

Tel. ✓

Esther Grossman by Richard Bailey
584 County St., N.B., MA 02740

April 2, 1984

136A

#30155 S.S. Cherokee St. W x Morton Ave.

Please install 1" copper serv. to supply one family home. From Cherokee St. meter inside cellar wall. Bill Smith to install. (Parcel #7)

Measures of 1" curb stop:

W x W line Morton Ave. 252.0 ft.

N x S line Cherokee St. 5.0 ft.

W x E line house 9.0 ft.

Main is 18 ft. N x S line.

Work done Sept. 20, 1984

Contractor supplied & installed all stock:

48 ft. - 1" copper tubing

1" Corp. tap

1" curb Stop

1 Caldwell Stop box, complete

Insp..... 7.36

2 - 1" Meter cplg. @ 4.00 ea.....\$ 8.00

Turn on charge.....\$ 15.00

\$ 30.36

3/28/85 cplg given flexures either paid
607