

↓ 1. Esther Grossman by Richard Bailey
584 County St., N.B., MA 02740

136A

April 2, 1984

#30156 S.S. Cherokee St. W x Morton Ave.

Please install 1" copper serv. to supply one family home. From Cherokee St., meter inside cellar wall. Bill Smith to install. (Parcel #8)

Measures of 1" Curb Stop:

W x W line Acushnet Ave.	865.4 f
N x S line Cherokee St.	3.3 f
E x W line Bldg.	8.0 f
N x N line B ldg.	33.2 f

Main is 14 ft. N x S line.

Work done March 5, 1985

B. Smith Cont. supplied & installed all stock:

48 ft. - 1" copper tubing (14' out: 34' ins.)

1" Corporation tap

1" Curb Stop

1 Caldwell stop Box, complete

B. Smith Cont. dug, backfilled & will maintain trench.

Inspection.....\$ 9.46

2 - 1" Meter cplgs.....\$ 8.00

Turn on charge.....\$ 15.00

\$ 32.46

3/8/85 *glekner - cplgs*