

✓ 1.

Esther Grossman by Richard Bailey

584 County St., N.B., MA 02740

136A

April 2, 1984

#30157 S.S. Cherokee St. W x Morton Ave.

Please install 1" copper serv. to supply one family home. From Cherokee St. meter inside cellar wall. Bill Smith to install. (Parcel #9)

Measures of 1" Curb Stop:

W x W line Acushnet Ave. 815.8 ft.

N x S line Cherokee St. 3.5 ft.

E x W line Bldg. 15.0 ft.

N x N line Bldg. 33.5 ft.

Main is 14 ft. N x S line.

Work done March 5, 1985

(W x 3rd hyl. W x Acush. Ave. 94.4 ft)

B. Smith Cont. supplied & installed all  
stock:  
48 ft. - 1" copper tubing (14' out: 34' ins.)  
1" Corporation tap  
1" Curb Stop  
1 Caldwell stop Box, complete

B. Smith Cont. dug, backfilled & will  
maintain trench.

-----

Inspection.....	\$	9.46
2 - 1" Meter cplgs.....	\$	8.00
Turn on charge.....	\$	15.00
		<hr/>
	\$	32.46

*3/8/85 J. L. L. - cplgs*